ALOKHANDWALA

ALOKHANDWALA
SCAFFOLDING & HEAVY SHORING SOLUTIONS DIVISION
4th Floor, Office No. 401 Sapphire Square Tower, Square Indore, MP, India
Yard: Taloja Central Scaffolding Yard, Navi Mumbai / Maharashtra | Ph: +91 8818852722 | alokhandwala.sh@gmail.com
GSTIN: 23AABCA1234F1Z5 | PAN: AABCA1234F

INSTALLATION HANDOVER

INST-AW-SCF-000001
Date of Issue: 15 Feb 2026

SCAFFOLDING INSTALLATION & HANDOVER CERTIFICATE

CUSTOMER / CLIENT INFORMATION

Larsen & Toubro Heavy Civil Infrastructure Construction &

Contact: Vikram Malhotra | +91 98200 45678
Email: vikram.m@lntecc.com
Address: Unit 401-408, Tower B, Godrej Coliseum, Behind Everard Nagar, Off Eastern Express Highway, Chunabhatti, Sion East, Mumbai,

GSTIN: 27AAACL1234F1Z9 CUST-0001

PROJECT SITE & EXECUTION LOCATION

Metro Line 3 Sahar Interchange

Location: Near Terminal 2, Sahar Road, Andheri East, Mumbai

Assigned Supervisor: **Mustafa Alokhandwala**
Landmark: Opposite Hyatt Regency

Project Code: AW-SCF-000001 SITE-0001

SITE EXECUTION & SUPERVISORY RECORD

Assigned Supervisor: **Mustafa Alokhandwala**
Executing Supervisor: **Mustafa Alokhandwala (Lead)**
Active Rental Period: **15 Feb 2026 to 15 Apr 2026**

Erection Crew & Certified Riggers:
Kailash Yadav (Lead Scaffolder), Rameshwar Lal (Certified Rigger), Sunil Paswan (Erection Specialist), Mahesh Vishwakarma (Safety Marshal), Dharmendra Kumar (Certified Rigger), Vikram Singh (Scaffolder), Pappu

DIMENSIONAL COMPLIANCE & MEASUREMENT VERIFICATION

Confirmed Dimensions: **45m (L) × 25m (W) × 18m (H)**
Actual Installed: **45.2m (L) × 25m (W) × 18m (H)**
Verification Status: **Fully Compliant (0% Variance)**
Inspection Remarks: **Ground clearance verified with safe offset**

#	Item Code	Scaffolding Component	Unit	Planned	Installed	Variance	Status
1	**SCF-STD-3000**	Cuplock Standard Vertical 3.0m	Nos	180	**180**	0	**Installed & Secured**
2	**SCF-LDG-2500**	Cuplock Ledger Horizontal 2.5m	Nos	240	**240**	0	**Installed & Secured**
3	**SCF-JCK-ADJ**	Adjustable Base Jack 650mm	Nos	60	**60**	0	**Installed & Secured**

SITE PHOTOGRAPHS & ERECTION EVIDENCE




Photo 1: front_elevation_completion.jpg

SITE HANDOVER, CHALLAN APPROVAL & MATERIAL RESPONSIBILITY TERMS

[11] Challan & Custody:	Customer must verify and approve the delivery challan of all materials supplied. Safekeeping of materials during rental is customer responsibility;
[9] Damage / Loss:	Customer is liable for any damage, loss, or misplacement of scaffolding materials at prevailing replacement value on assessment date.
[10] Post-Install Visits:	Any site visits requested after completion of installation will be chargeable based on location and scope.
[2/8] 28-Day Cycle:	Rentals run on a 28-day cycle. Exceeding 28 days by even 1 day incurs applicable monthly charge, payable on next day after 28 days.

STRUCTURAL SAFETY INSPECTION & HANDOVER DECLARATION

This certifies that the scaffolding structure described above has been erected, plumbed, leveled, and tied in sound structural condition according to IS 2750/IS 4014 scaffolding standards. All cup-lock joints, base plates, and ledgers have been verified.

CUSTOMER SITE INSPECTION & ACCEPTANCE

I confirm structural handover and acceptance of installed scaffolding:

Client Site Engineer / Authorized Name, Signature & Stamp

ALOKHANDWALA SUPERVISOR & ERECTION LEAD

Inspected by: Mustafa Alokhandwala

Certified Site Supervisor Signature & Company Stamp